

## Progress of Water Supply Works during 2019-20( up to DECEMBER-19)

Division	TARGET			No. of Applications received		No. of Applications serviced		No. of Applications pending			Progress details				
	2019-20	During DECEMBER-19	Up to DECEMBER-19	During the month	Cumulative total	During the month	Cumulative total	MESCOM	Local bodies	Total Pendency	MESCOM			Local bodies	
											Work Under Progress	Work to be taken up	Estimate to be prepared/ others	Ready for service	Formalities not observed
Mangaluru	14	0	4	0	4	0	0	0	15	15	0	0	0	4	11
Kavoor	8	0	3	1	24	1	15	0	16	16	0	0	0	1	15
Puttur	0	4	10	2	38	1	36	1	1	2	0	1	0	1	0
Bantwal	47	8	36	1	49	0	35	2	58	60	2	0	0	9	49
<b>Dakshina Kannada Dist</b>	<b>69</b>	<b>12</b>	<b>53</b>	<b>4</b>	<b>115</b>	<b>2</b>	<b>86</b>	<b>3</b>	<b>90</b>	<b>93</b>	<b>2</b>	<b>1</b>	<b>0</b>	<b>15</b>	<b>75</b>
Udupi	34	4	28	2	56	1	31	15	42	57	4	4	7	18	24
Kundapura	11	4	14	0	17	0	17	3	7	10	2	0	1	0	7
<b>Udupi Dist</b>	<b>45</b>	<b>8</b>	<b>42</b>	<b>2</b>	<b>73</b>	<b>1</b>	<b>48</b>	<b>18</b>	<b>49</b>	<b>67</b>	<b>6</b>	<b>4</b>	<b>8</b>	<b>18</b>	<b>31</b>
Shivamogga	84	10	56	2	83	4	15	27	124	151	18	3	6	49	75
Bhadravathi	30	4	21	4	27	2	25	8	18	26	0	3	5	0	18
Sagar	126	8	60	17	131	12	90	76	77	153	44	0	32	16	61
Shikaripura	145	10	82	6	104	4	85	12	139	151	10	0	2	9	130
<b>Shivamogga Dist</b>	<b>385</b>	<b>32</b>	<b>219</b>	<b>29</b>	<b>345</b>	<b>22</b>	<b>215</b>	<b>123</b>	<b>358</b>	<b>481</b>	<b>72</b>	<b>6</b>	<b>45</b>	<b>74</b>	<b>284</b>
Chikkamagaluru	46	8	36	3	76	20	60	21	34	55	8	1	12	11	23
Koppa	35	6	30	0	26	1	17	2	41	43	0	2	0	14	27
Kadur	27	5	25	7	81	1	41	37	26	63	13	10	14	2	24
<b>Chikkamagaluru</b>	<b>108</b>	<b>19</b>	<b>91</b>	<b>10</b>	<b>183</b>	<b>22</b>	<b>118</b>	<b>60</b>	<b>101</b>	<b>161</b>	<b>21</b>	<b>13</b>	<b>26</b>	<b>27</b>	<b>74</b>
<b>MESCOM</b>	<b>607</b>	<b>71</b>	<b>405</b>	<b>45</b>	<b>716</b>	<b>47</b>	<b>467</b>	<b>204</b>	<b>598</b>	<b>802</b>	<b>101</b>	<b>24</b>	<b>79</b>	<b>134</b>	<b>464</b>