

### Progress of Water Supply Works during 2019-20( up to FEBRUARY-20)

Division	TARGET			No. of Applications received		No. of Applications serviced		No. of Applications pending			Progress details				
	2019-20	During FEBRUARY-20	Up to FEBRUARY-20	During the month	Cumulative total	During the month	Cumulative total	MESCOM	Local bodies	Total Pendency	MESCOM			Local bodies	
											Work Under Progress	Work to be taken up	Estimate to be prepared/others	Ready for service	Formalities not observed
Mangaluru	14	3	7	0	5	0	1	3	12	15	3	0	0	5	7
Kavoor	8	5	8	3	38	0	15	0	30	30	0	0	0	3	27
Puttur	0	6	20	14	54	5	42	10	2	12	2	8	0	0	2
Bantwal	47	3	47	24	79	6	46	0	59	59	0	0	0	5	54
<b>Dakshina Kannada Dist</b>	<b>69</b>	<b>17</b>	<b>82</b>	<b>41</b>	<b>176</b>	<b>11</b>	<b>104</b>	<b>13</b>	<b>103</b>	<b>116</b>	<b>5</b>	<b>8</b>	<b>0</b>	<b>13</b>	<b>90</b>
Udupi	34	5	37	10	67	9	54	7	38	45	3	1	3	10	28
Kundapura	11	8	26	2	21	5	23	7	1	8	3	2	2	0	1
<b>Udupi Dist</b>	<b>45</b>	<b>13</b>	<b>63</b>	<b>12</b>	<b>88</b>	<b>14</b>	<b>77</b>	<b>14</b>	<b>39</b>	<b>53</b>	<b>6</b>	<b>3</b>	<b>5</b>	<b>10</b>	<b>29</b>
Shivamogga	84	7	73	17	101	9	26	38	120	158	9	7	22	54	66
Bhadravathi	30	5	30	1	28	0	27	5	18	23	2	1	2	0	18
Sagar	126	5	73	17	155	8	121	64	66	130	24	0	40	15	51
Shikaripura	145	4	96	0	105	17	104	5	128	133	3	0	2	1	127
<b>Shivamogga Dist</b>	<b>385</b>	<b>21</b>	<b>272</b>	<b>35</b>	<b>389</b>	<b>34</b>	<b>278</b>	<b>112</b>	<b>332</b>	<b>444</b>	<b>38</b>	<b>8</b>	<b>66</b>	<b>70</b>	<b>262</b>
Chikkamagaluru	46	5	49	11	94	1	84	19	27	46	5	0	14	2	25
Koppa	35	6	42	4	35	2	28	11	30	41	0	2	9	8	22
Kadur	27	3	33	1	83	7	55	31	19	50	12	8	11	2	17
<b>Chikkamagaluru</b>	<b>108</b>	<b>14</b>	<b>124</b>	<b>16</b>	<b>212</b>	<b>10</b>	<b>167</b>	<b>61</b>	<b>76</b>	<b>137</b>	<b>17</b>	<b>10</b>	<b>34</b>	<b>12</b>	<b>64</b>
<b>MESCOM</b>	<b>607</b>	<b>65</b>	<b>541</b>	<b>104</b>	<b>865</b>	<b>69</b>	<b>626</b>	<b>200</b>	<b>550</b>	<b>750</b>	<b>66</b>	<b>29</b>	<b>105</b>	<b>105</b>	<b>445</b>