

### Progress of Water Supply Works during 2019-20( up to MARCH-20)

Division	TARGET			No. of Applications received		No. of Applications serviced		No. of Applications pending			Progress details				
	2019-20	During MARCH-20	Up to MARCH-20	During the month	Cumulative total	During the month	Cumulative total	MESCOM	Local bodies	Total Pendency	MESCOM			Local bodies	
											Work Under Progress	Work to be taken up	Estimate to be prepared/ others	Ready for service	Formalities not observed
Mangaluru	14	3	10	1	6	1	2	3	12	15	3	0	0	4	8
Kavoor	8	5	13	9	47	1	16	0	38	38	0	0	0	6	32
Puttur	0	6	26	21	75	16	58	15	2	17	3	12	0	0	2
Bantwal	47	3	50	7	86	7	53	15	44	59	6	9	0	12	32
<b>Dakshina Kannada Dist</b>	<b>69</b>	<b>17</b>	<b>99</b>	<b>38</b>	<b>214</b>	<b>25</b>	<b>129</b>	<b>33</b>	<b>96</b>	<b>129</b>	<b>12</b>	<b>21</b>	<b>0</b>	<b>22</b>	<b>74</b>
Udupi	34	5	42	27	94	3	57	6	63	69	3	0	3	9	54
Kundapura	11	8	34	15	36	0	23	17	6	23	4	1	12	1	5
<b>Udupi Dist</b>	<b>45</b>	<b>13</b>	<b>76</b>	<b>42</b>	<b>130</b>	<b>3</b>	<b>80</b>	<b>23</b>	<b>69</b>	<b>92</b>	<b>7</b>	<b>1</b>	<b>15</b>	<b>10</b>	<b>59</b>
Shivamogga	84	7	80	21	122	5	31	57	117	174	15	1	41	54	63
Bhadravathi	30	5	35	2	30	2	29	6	16	22	1	1	4	1	15
Sagar	126	5	78	28	183	5	126	81	69	150	58	0	23	12	57
Shikaripura	145	4	100	10	115	2	106	7	134	141	2	2	3	1	133
<b>Shivamogga Dist</b>	<b>385</b>	<b>21</b>	<b>293</b>	<b>61</b>	<b>450</b>	<b>14</b>	<b>292</b>	<b>151</b>	<b>336</b>	<b>487</b>	<b>76</b>	<b>4</b>	<b>71</b>	<b>68</b>	<b>268</b>
Chikkamagaluru	46	5	55	17	111	1	85	26	31	57	4	0	22	2	29
Koppa	35	6	48	9	44	6	34	12	32	44	0	2	10	9	23
Kadur	27	3	36	48	131	10	65	73	15	88	8	41	24	2	13
<b>Chikkamagaluru</b>	<b>108</b>	<b>14</b>	<b>139</b>	<b>74</b>	<b>286</b>	<b>17</b>	<b>184</b>	<b>111</b>	<b>78</b>	<b>189</b>	<b>12</b>	<b>43</b>	<b>56</b>	<b>13</b>	<b>65</b>
<b>MESCOM</b>	<b>607</b>	<b>65</b>	<b>607</b>	<b>215</b>	<b>1080</b>	<b>59</b>	<b>685</b>	<b>318</b>	<b>579</b>	<b>897</b>	<b>107</b>	<b>69</b>	<b>142</b>	<b>113</b>	<b>466</b>