

Progress of Water Supply Works during 2020-21(up to MARCH-21)

Division	TARGET			No. of Applications received		No. of Applications serviced		No. of Applications pending			Progress details				
	2020-21	During MARCH-21	Up to MARCH-21								MESCOM			Local bodies	
				During the month	Cumulative total	During the month	Cumulative total	MESCOM	Local bodies	Total Pendency	Work under progress	Work to be taken up	Estimate to be prepared	RFS	Formalities not observed
Mangaluru	15	4	15	0	29	0	5	0	33	33	0	0	0	1	32
Kavoor	38	5	38	1	47	2	18	0	66	66	0	0	0	3	63
Puttur	17	4	17	3	90	4	98	0	9	9	0	0	0	4	5
Bantwal	59	4	59	17	75	4	47	5	81	86	3	2	0	6	75
Dakshina Kannada Dist	129	17	129	21	241	10	168	5	189	194	3	2	0	14	175
Udupi	69	3	69	8	63	9	64	17	40	57	8	8	1	12	28
Kundapura	23	2	23	0	19	5	31	6	3	9	3	2	1	1	2
Udupi Dist	92	5	92	8	82	14	95	23	43	66	11	10	2	13	30
Shivamogga	174	12	174	9	129	10	123	27	138	165	8	15	4	51	87
Bhadravathi	22	0	22	1	16	2	12	3	8	11	1	1	1	2	6
Sagar	150	7	150	10	87	3	147	31	46	77	15	7	9	0	46
Shikaripura	141	9	141	13	174	19	126	21	8	29	1	2	18	4	4
Shivamogga Dist	487	28	487	33	406	34	408	82	200	282	25	25	32	57	143
Chikkamagaluru	57	2	57	5	95	4	62	24	17	41	11	7	6	0	17
Koppa	44	0	44	3	79	0	38	37	44	81	1	31	5	6	38
Kadur	88	12	88	2	60	1	87	33	3	36	3	27	3	3	0
Chikkamagaluru	189	14	189	10	234	5	187	94	64	158	15	65	14	9	55
MESCOM	897	64	897	72	963	63	858	204	496	700	54	102	48	93	403

