

Progress of Water Supply Works during 2020-21(up to MAY-21)

Division	TARGET			No. of Applications received		No. of Applications serviced		No. of Applications pending			Progress details				
	2021-22	During MAY-21	Up to MAY-21	During the month	Cumulative total	During the month	Cumulative total	MESCOM	Local bodies	Total Pendency	MESCOM			Local bodies	
											Work under progress	Work to be taken up	Estimate to be prepared	RFS	Formalities not observed
Mangaluru	33	4	8	0	0	0	0	0	33	33	0	0	0	4	29
Kavoor	66	5	10	3	3	1	1	0	68	68	0	0	0	2	66
Puttur	9	4	8	2	6	2	9	0	6	6	0	0	0	1	5
Bantwal	86	4	8	0	3	5	9	21	58	79	6	15	0	6	52
Dakshina Kannada Dist	194	17	34	5	12	8	19	21	165	186	6	15	0	13	152
Udupi	57	2	4	1	9	6	27	9	28	37	7	2	0	6	22
Kundapura	9	1	2	0	0	0	1	6	2	8	3	3	0	1	1
Udupi Dist	66	3	6	1	9	6	28	15	30	45	10	5	0	7	23
Shivamogga	165	8	16	0	6	10	18	32	119	151	19	12	1	39	80
Bhadravathi	11	0	0	0	0	0	1	2	8	10	2	0	0	2	6
Sagar	77	7	14	14	24	5	8	28	38	66	18	2	8	0	38
Shikaripura	29	9	18	2	11	6	7	6	11	17	2	2	2	0	11
Shivamogga Dist	282	24	48	16	41	21	34	68	176	244	41	16	11	41	135
Chikkamagaluru	41	2	4	4	10	10	11	29	11	40	14	7	8	0	11
Koppa	81	0	0	1	2	0	5	22	56	78	13	7	2	17	39
Kadur	36	12	24	7	7	3	10	26	5	31	17	1	8	5	0
Chikkamagaluru Dist	158	14	28	12	19	13	26	77	72	149	44	15	18	22	50
MESCOM	700	58	116	34	81	48	107	181	443	624	101	51	29	83	360

1000

93

746

50

695

37

624

210

398

608

67

77

66

90

6

308

