

Progress of Ganga Kalyana Works during 2019-20(upto AUGUST -19)

Dr. B.R Ambedkar Development Corporation(SC Corporation)

Division	TARGET			No. of application received		No. of applications serviced		No. of Applications pending			Progress details				
	2019-20	During AUGUST-19	up to AUGUST-19	During the month	Cumulative total	During the month	Cumulative total	MESCOM	Corporati on side	Total Pendency	MESCOM			Corporation side	
											Work Under Progress	Work to be taken up	Estimate to be prepared	Ready for Service	Formalities not observed
Mangaluru	2	0	1	0	0	0	0	0	0	0	0	0	0	0	0
kavoor	18	1	11	0	2	0	1	1	0	1	0	1	0	0	0
Puttur	63	2	16	0	3	6	41	0	6	6	0	0	0	6	0
Bantwala	48	2	12	0	1	4	46	1	0	1	1	0	0	0	0
Dakshina Kannada Dist	131	5	40	0	6	10	88	2	6	8	1	1	0	6	0
Udupi	38	2	10	0	29	6	11	7	14	21	7	0	0	14	0
Kundapura	70	5	25	0	30	8	23	19	5	24	15	3	1	2	3
Udupi Dist	108	7	35	0	59	14	34	26	19	45	22	3	1	16	3
Shivamogga	89	7	32	0	21	1	20	29	0	29	19	9	1	0	0
Bhadravathi	75	4	22	3	11	10	33	27	4	31	13	12	2	3	1
Sagar	49	4	22	0	32	0	9	50	24	74	45	0	5	1	23
Shikaripura	44	3	16	0	0	3	102	24	2	26	17	7	0	0	2
Shivamogga Dist	257	18	92	3	64	14	164	130	30	160	94	28	8	4	26
Chikkamagaluru	59	3	18	0	25	2	21	96	0	96	46	28	22	0	0
Koppa	19	1	7	0	8	0	9	31	0	31	8	5	18	0	0
Kadur	76	4	28	0	18	14	38	206	0	206	118	74	14	0	0
Chikkamagaluru Dist	154	8	53	0	51	16	68	333	0	333	172	107	54	0	0
MESCOM	650	38	220	3	180	54	354	491	55	546	289	139	63	26	29

Progress of Ganga Kalyana Works during 2019-20(upto AUGUST -19)

Karnataka Maharshi Valmiki ST Development Corporation

Division	TARGET			No. of application received		No. of applications serviced		No. of Applications pending			Progress details				
	2019-20	During AUGUST-19	up to AUGUST-19	During the month	Cumulative total	During the month	Cumulative total	MESCOM	Corporation side	Total Pendancy	MESCOM			Corporation side	
											Work Under Progress	Work to be taken up	Estimate to be prepared	Ready for Service	Formalities not observed
Mangaluru	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
kavoor	1	0	0	0	1	0	5	0	0	0	0	0	0	0	0
Puttur	49	5	19	0	0	0	33	0	1	1	0	0	0	1	0
Bantwala	63	4	22	0	2	7	43	4	2	6	3	1	0	2	0
Dakshina Kannada Dist	113	9	41	0	3	7	81	4	3	7	3	1	0	3	0
Udupi	46	5	21	0	37	9	21	5	11	16	5	0	0	11	0
Kundapura	24	2	10	0	6	4	8	5	0	5	3	2	0	0	0
Udupi Dist	70	7	31	0	43	13	29	10	11	21	8	2	0	11	0
Shivamogga	37	2	16	0	18	0	6	19	0	19	7	12	0	0	0
Bhadravathi	19	1	7	0	12	0	5	15	0	15	11	4	0	0	0
Sagar	29	2	10	1	19	0	3	12	15	27	10	0	2	0	15
Shikaripura	60	4	22	0	2	1	18	4	0	4	3	1	0	0	0
Shivamogga Dist	145	9	55	1	51	1	32	50	15	65	31	17	2	0	15
Chikkamagaluru	24	1	10	0	18	0	5	40	2	42	19	3	18	0	2
Koppa	20	1	8	0	1	2	8	16	1	17	2	4	10	1	0
Kadur	28	2	10	0	3	1	3	31	0	31	15	13	3	0	0
Chikkamagaluru Dist	72	4	28	0	22	3	16	87	3	90	36	20	31	1	2
MESCOM	400	29	155	1	119	24	158	151	32	183	78	40	33	15	17

Progress of Ganga Kalyana Works during 2019-20(upto AUGUST -19)

D.Devaraj Urs Backward Development Corporation

Division	TARGET			No. of application received		No. of applications serviced		No. of Applications pending			Progress details				
	2019-20	During AUGUST-19	up to AUGUST-19	During the month	Cumulative total	During the month	Cumulative total	MESCOM	Corporati on side	Total Pendency	MESCOM			Corporation side	
											Work Under Progress	Work to be taken up	Estimate to be prepared	Ready for Service	Formalities not observed
Mangaluru	0	0	0	0	2	0	6	0	0	0	0	0	0	0	0
kavoor	1	0	0	1	36	6	27	14	11	25	12	2	0	4	7
Puttur	50	5	20	1	19	1	12	14	16	30	0	13	1	16	0
Bantwala	63	4	22	5	44	8	60	23	11	34	14	8	1	11	0
Dakshina Kannada Dist	114	9	42	7	101	15	105	51	38	89	26	23	2	31	7
Udupi	47	5	22	1	18	12	32	6	12	18	3	3	0	12	0
Kundapura	26	2	10	2	21	5	10	12	9	21	9	3	0	0	9
Udupi Dist	73	7	32	3	39	17	42	18	21	39	12	6	0	12	9
Shivamogga	37	2	16	1	7	0	15	21	1	22	13	8	0	0	1
Bhadravathi	20	1	8	0	3	4	15	6	2	8	4	2	0	2	0
Sagar	30	2	11	4	82	4	37	159	51	210	136	0	23	1	50
Shikaripura	61	5	23	1	4	5	47	24	0	24	14	10	0	0	0
Shivamogga Dist	148	10	58	6	96	13	114	210	54	264	167	20	23	3	51
Chikkamagaluru	24	1	10	0	12	2	15	54	2	56	23	21	10	2	0
Koppa	21	1	8	0	7	4	8	44	0	44	14	16	14	0	0
Kadur	50	5	20	1	31	1	18	110	0	110	62	37	11	0	0
Chikkamagaluru Dist	95	7	38	1	50	7	41	208	2	210	99	74	35	2	0
MESCOM	430	33	170	17	286	52	302	487	115	602	304	123	60	48	67

Progress of Ganga Kalyana Works during 2019-20(upto AUGUST -19)

Karnataka Minority Development Corporation

Division	TARGET			No. of application received		No. of applications serviced		No. of Applications pending			Progress details				
	2019-20	During AUGUST-19	up to AUGUST-19	During the month	Cumulative total	During the month	Cumulative total	MESCOM	Corporati on side	Total Pendancy	MESCOM			Corporation side	
											Work Under Progress	Work to be taken up	Estimate to be prepared	Ready for Service	Formalities not observed
Mangaluru	2	0	0	0	7	0	7	0	0	0	0	0	0	0	0
kavoor	30	2	12	0	7	0	11	2	2	4	2	0	0	1	1
Puttur	27	1	7	0	4	2	46	1	23	24	0	0	1	22	1
Bantwala	100	4	22	1	32	12	78	21	15	36	19	2	0	15	0
Dakshina Kannada Dist	159	7	41	1	50	14	142	24	40	64	21	2	1	38	2
Udupi	16	1	3	2	6	1	9	1	5	6	1	0	0	3	2
Kundapura	7	0	2	0	1	2	7	2	0	2	2	0	0	0	0
Udupi Dist	23	1	5	2	7	3	16	3	5	8	3	0	0	3	2
Shivamogga	19	2	5	0	1	0	6	3	0	3	3	0	0	0	0
Bhadravathi	9	1	1	0	6	1	5	3	10	13	2	0	1	4	6
Sagar	21	1	8	3	23	5	14	12	27	39	8	0	4	0	27
Shikaripura	24	1	7	1	2	0	11	6	3	9	5	1	0	0	3
Shivamogga Dist	73	5	21	4	32	6	36	24	40	64	18	1	5	4	36
Chikkamagaluru	17	1	6	0	2	0	5	18	2	20	14	1	3	2	0
Koppa	9	0	2	0	2	2	5	14	0	14	7	5	2	0	0
Kadur	19	2	7	0	3	10	19	13	0	13	8	5	0	0	0
Chikkamagaluru Dist	45	3	15	0	7	12	29	45	2	47	29	11	5	2	0
MESCOM	300	16	82	7	96	35	223	96	87	183	71	14	11	47	40

Progress of Ganga Kalyana Works during 2019-20(upto AUGUST -19)

Karnataka Vishwakarma Community Development Corporation

Division	TARGET			No. of application received		No. of applications serviced		No. of Applications pending			Progress details				
	2019-20	During AUGUST-19	up to AUGUST-19	During the month	Cumulative total	During the month	Cumulative total	MESCO			Corporation side				
								MESCO	Corporation side	Total Pendency	Work Under Progress	Work to be taken up	Estimate to be prepared	Ready for Service	Formalities not observed
Mangaluru	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
kavoor	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Puttur	2	0	0	0	0	0	4	0	0	0	0	0	0	0	0
Bantwala	2	0	0	0	2	0	2	0	1	1	0	0	0	1	0
Dakshina Kannada Dist	4	0	0	0	2	0	6	0	1	1	0	0	0	1	0
Udupi	0	0	0	0	2	0	1	0	1	1	0	0	0	1	0
Kundapura	2	0	0	0	1	0	0	0	1	1	0	0	0	0	1
Udupi Dist	2	0	0	0	3	0	1	0	2	2	0	0	0	1	1
Shivamogga	2	0	0	0	0	0	1	0	0	0	0	0	0	0	0
Bhadravathi	2	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Sagar	2	0	0	0	3	0	0	1	4	5	1	0	0	1	3
Shikaripura	2	0	0	0	0	0	1	0	0	0	0	0	0	0	0
Shivamogga Dist	8	0	0	0	3	0	2	1	4	5	1	0	0	1	3
Chikkamagaluru	2	0	0	0	0	0	0	0	1	1	0	0	0	1	0
Koppa	2	0	0	0	2	0	0	2	0	2	0	0	2	0	0
Kadur	2	0	0	0	1	0	0	3	0	3	2	1	0	0	0
Chikkamagaluru Dist	6	0	0	0	3	0	0	5	1	6	2	1	2	1	0
MESCO	20	0	0	0	11	0	9	6	8	14	3	1	2	4	4

Progress of Ganga Kalyana Works during 2019-20(upto AUGUST -19)

ALL GANGA KALYANA SERVICED DETAILS

Division	TARGET			No. of application received		No. of applications serviced		No. of Applications pending			Progress details				
	2019-20	During AUGUST-19	up to AUGUST-19	During the month	Cumulative total	During the month	Cumulative total	MESCOM	Corporati on side	Total Pendancy	MESCOM			Corporation side	
											Work Under Progress	Work to be taken up	Estimate to be prepared	Ready for Service	Formalities not observed
Mangaluru	4	0	1	0	9	0	13	0	0	0	0	0	0	0	0
kavoor	50	3	23	1	46	6	44	17	13	30	14	3	0	5	8
Puttur	191	13	62	1	26	9	136	15	46	61	0	13	2	45	1
Bantwala	276	14	78	6	81	31	229	49	29	78	37	11	1	29	0
Dakshina Kannada Dist	521	30	164	8	162	46	422	81	88	169	51	27	3	79	9
Udupi	147	13	56	3	92	28	74	19	43	62	16	3	0	41	2
Kundapura	129	9	47	2	59	19	48	38	15	53	29	8	1	2	13
Udupi Dist	276	22	103	5	151	47	122	57	58	115	45	11	1	43	15
Shivamogga	184	13	69	1	47	1	48	72	1	73	42	29	1	0	1
Bhadravathi	125	7	38	3	32	15	58	51	16	67	30	18	3	9	7
Sagar	131	9	51	8	159	9	63	234	121	355	200	0	34	3	118
Shikaripura	191	13	68	2	8	9	179	58	5	63	39	19	0	0	5
Shivamogga Dist	631	42	226	14	246	34	348	415	143	558	311	66	38	12	131
Chikkamagaluru	126	6	44	0	57	4	46	208	7	215	102	53	53	5	2
Koppa	71	3	25	0	20	8	30	107	1	108	31	30	46	1	0
Kadur	175	13	65	1	56	26	78	363	0	363	205	130	28	0	0
Chikkamagaluru Dist	372	22	134	1	133	38	154	678	8	686	338	213	127	6	2
MESCOM	1800	116	627	28	692	165	1046	1231	297	1528	745	317	169	140	157