

Progress of Ganga Kalyana Works during 2019-20(upto FEBRUARY-20)

Dr. B.R Ambedkar Development Corporation(SC Corporation)

Division	TARGET			No. of application received		No. of applications serviced		No. of Applications pending			Progress details				
	2019-20	During FEBRUARY-20	up to FEBRUARY-20	During the month	Cumulative total	During the month	Cumulative total	MESCOM	Corporati on side	Total Pendency	MESCOM			Corporation side	
											Work Under Progress	Work to be taken up	Estimate to be prepared	Ready for Service	Formalities not observed
Mangaluru	2	0	2	0	0	0	0	0	0	0	0	0	0	0	0
kavoor	18	1	17	0	3	0	3	0	0	0	0	0	0	0	0
Puttur	63	7	55	0	32	6	55	0	21	21	0	0	0	20	1
Bantwala	48	5	42	0	32	12	69	4	5	9	4	0	0	5	0
Dakshina Kannada Dist	131	13	116	0	67	18	127	4	26	30	4	0	0	25	1
Udupi	38	3	35	1	33	1	33	1	2	3	1	0	0	1	1
Kundapura	70	8	62	1	44	10	53	7	1	8	0	7	0	0	1
Udupi Dist	108	11	97	2	77	11	86	8	3	11	1	7	0	1	2
Shivamogga	89	8	81	8	48	1	48	5	23	28	1	0	4	0	23
Bhadravathi	75	8	67	0	12	0	53	6	5	11	4	2	0	4	1
Sagar	49	2	43	0	32	5	51	31	1	32	31	0	0	0	1
Shikaripura	44	3	40	0	0	1	126	1	1	2	1	0	0	0	1
Shivamogga Dist	257	21	231	8	92	7	278	43	30	73	37	2	4	4	26
Chikkamagaluru	59	7	51	1	46	5	66	67	2	69	31	23	13	2	0
Koppa	19	2	18	0	9	8	19	22	0	22	14	6	2	0	0
Kadur	76	6	70	4	32	15	142	114	0	114	71	35	8	0	0
Chikkamagaluru Dist	154	15	139	5	87	28	227	203	2	205	116	64	23	2	0
MESCOM	650	60	583	15	323	64	718	258	61	319	158	73	27	32	29

Progress of Ganga Kalyana Works during 2019-20(upto FEBRUARY-20)

Karnataka Maharshi Valmiki ST Development Corporation

Division	TARGET			No. of application received		No. of applications serviced		No. of Applications pending			Progress details				
	2019-20	During FEBRUARY-20	up to FEBRUARY-20	During the month	Cumulative total	During the month	Cumulative total	MESCOM	Corporati on side	Total Pendency	MESCOM			Corporation side	
											Work Under Progress	Work to be taken up	Estimate to be prepared	Ready for Service	Formalities not observed
Mangaluru	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
kavoor	1	0	1	0	8	0	12	0	0	0	0	0	0	0	0
Puttur	49	5	45	0	14	3	40	0	8	8	0	0	0	8	0
Bantwala	63	5	58	0	18	5	58	2	5	7	2	0	0	5	0
Dakshina Kannada Dist	113	10	104	0	40	8	110	2	13	15	2	0	0	13	0
Udupi	46	4	44	0	44	0	41	2	0	2	1	1	0	0	0
Kundapura	24	2	22	0	7	1	12	1	0	1	0	1	0	0	0
Udupi Dist	70	6	66	0	51	1	53	3	0	3	1	2	0	0	0
Shivamogga	37	3	34	6	24	1	25	2	4	6	0	0	2	0	4
Bhadravathi	19	1	18	8	20	2	17	9	2	11	0	1	8	2	0
Sagar	29	3	26	0	19	2	23	7	0	7	6	0	1	0	0
Shikaripura	60	6	54	1	3	0	22	1	0	1	0	0	1	0	0
Shivamogga Dist	145	13	132	15	66	5	87	19	6	25	6	1	12	2	4
Chikkamagaluru	24	2	22	0	37	0	22	42	1	43	9	22	11	1	0
Koppa	20	2	18	0	3	1	11	16	0	16	7	6	3	0	0
Kadur	28	3	25	1	5	0	14	22	0	22	15	5	2	0	0
Chikkamagaluru Dist	72	7	65	1	45	1	47	80	1	81	31	33	16	1	0
MESCOM	400	36	367	16	202	15	297	104	20	124	40	36	28	16	4

Progress of Ganga Kalyana Works during 2019-20(upto FEBRUARY-20)

D.Devaraj Urs Backward Development Corporation

Division	TARGET			No. of application received		No. of applications serviced		No. of Applications pending			Progress details				
	2019-20	During FEBRUARY-20	up to FEBRUARY-20	During the month	Cumulative total	During the month	Cumulative total	MESCOM	Corporati on side	Total Pendency	MESCOM			Corporation side	
											Work Under Progress	Work to be taken up	Estimate to be prepared	Ready for Service	Formalities not observed
Mangaluru	0	0	0	0	4	0	8	0	0	0	0	0	0	0	0
kavoor	1	0	1	6	46	4	49	2	10	12	1	1	0	3	7
Puttur	50	5	46	0	28	11	41	2	8	10	0	2	0	7	1
Bantwala	63	5	58	3	58	8	100	5	3	8	1	2	2	1	2
Dakshina Kannada Dist	114	10	105	9	136	23	198	9	21	30	2	5	2	11	10
Udupi	47	4	45	2	38	12	59	7	4	11	2	5	0	2	2
Kundapura	26	2	24	2	39	13	34	9	6	15	5	4	0	1	5
Udupi Dist	73	6	69	4	77	25	93	16	10	26	7	9	0	3	7
Shivamogga	37	3	34	0	7	2	36	1	0	1	1	0	0	0	0
Bhadravathi	20	1	19	0	6	1	21	4	1	5	2	2	0	1	0
Sagar	30	3	27	1	88	13	179	67	7	74	64	0	3	3	4
Shikaripura	61	6	55	1	6	0	72	1	0	1	0	0	1	0	0
Shivamogga Dist	148	13	135	2	107	16	308	73	8	81	67	2	4	4	4
Chikkamagaluru	24	2	21	3	20	2	41	36	2	38	25	8	3	2	0
Koppa	21	2	19	0	8	7	26	26	1	27	14	4	8	1	0
Kadur	50	5	47	0	35	4	65	66	0	66	47	14	5	0	0
Chikkamagaluru Dist	95	9	87	3	63	13	132	128	3	131	86	26	16	3	0
MESCOM	430	38	396	18	383	77	731	226	42	268	162	42	22	21	21

Progress of Ganga Kalyana Works during 2019-20(upto FEBRUARY-20)

Karnataka Minority Development Corporation

Division	TARGET			No. of application received		No. of applications serviced		No. of Applications pending			Progress details				
	2019-20	During FEBRUARY-20	up to FEBRUARY-20	During the month	Cumulative total	During the month	Cumulative total	MESCOM	Corporati on side	Total Pendency	MESCOM			Corporation side	
											Work Under Progress	Work to be taken up	Estimate to be prepared	Ready for Service	Formalities not observed
Mangaluru	2	0	2	0	8	0	7	0	1	1	0	0	0	1	0
kavoor	30	3	28	1	9	0	15	0	2	2	0	0	0	0	2
Puttur	27	3	25	0	5	2	60	0	11	11	0	0	0	8	3
Bantwala	100	9	91	3	40	8	117	1	4	5	0	0	1	1	3
Dakshina Kannada Dist	159	15	146	4	62	10	199	1	18	19	0	0	1	10	8
Udupi	16	2	14	10	31	4	22	5	13	18	0	2	3	2	11
Kundapura	7	0	7	1	10	1	8	4	6	10	1	2	1	0	6
Udupi Dist	23	2	21	11	41	5	30	9	19	28	1	4	4	2	17
Shivamogga	19	2	17	0	6	0	9	1	4	5	1	0	0	0	4
Bhadravathi	9	2	8	0	10	0	12	2	7	9	2	0	0	2	5
Sagar	21	2	19	1	27	6	26	16	14	30	14	0	2	0	14
Shikaripura	24	2	22	1	6	1	18	4	2	6	0	0	4	0	2
Shivamogga Dist	73	8	66	2	49	7	65	23	27	50	17	0	6	2	25
Chikkamagaluru	17	2	15	0	3	0	16	8	2	10	5	3	0	2	0
Koppa	9	1	8	0	3	1	14	6	0	6	1	2	3	0	0
Kadur	19	1	18	0	3	1	27	5	0	5	5	0	0	0	0
Chikkamagaluru Dist	45	4	41	0	9	2	57	19	2	21	11	5	3	2	0
MESCOM	300	29	274	17	161	24	351	52	66	118	29	9	14	16	50

Progress of Ganga Kalyana Works during 2019-20(upto FEBRUARY-20)

Karnataka Vishwakarma Community Development Corporation

Division	TARGET			No. of application received		No. of applications serviced		No. of Applications pending			Progress details				
	2019-20	During FEBRUARY-20	up to FEBRUARY-20	During the month	Cumulative total	During the month	Cumulative total	MESCOM	Corporati on side	Total Pendency	MESCOM			Corporation side	
											Work Under Progress	Work to be taken up	Estimate to be prepared	Ready for Service	Formalities not observed
Mangaluru	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
kavoor	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Puttur	2	0	2	0	0	0	4	0	0	0	0	0	0	0	0
Bantwala	2	0	2	0	5	0	5	0	1	1	0	0	0	0	1
Dakshina Kannada Dist	4	0	4	0	5	0	9	0	1	1	0	0	0	0	1
Udupi	0	0	0	1	4	0	2	1	1	2	0	1	0	1	0
Kundapura	2	0	2	0	1	0	0	0	0	0	0	0	0	0	0
Udupi Dist	2	0	2	1	5	0	2	1	1	2	0	1	0	1	0
Shivamogga	2	0	2	0	0	0	1	0	0	0	0	0	0	0	0
Bhadravathi	2	0	2	0	0	0	0	0	0	0	0	0	0	0	0
Sagar	2	0	2	0	3	0	5	0	0	0	0	0	0	0	0
Shikaripura	2	0	2	0	0	0	1	0	0	0	0	0	0	0	0
Shivamogga Dist	8	0	8	0	3	0	7	0	0	0	0	0	0	0	0
Chikkamagaluru	2	0	2	0	0	0	1	0	0	0	0	0	0	0	0
Koppa	2	0	2	0	2	1	1	1	0	1	1	0	0	0	0
Kadur	2	0	2	0	1	0	2	1	0	1	1	0	0	0	0
Chikkamagaluru Dist	6	0	6	0	3	1	4	2	0	2	2	0	0	0	0
MESCOM	20	0	20	1	16	1	22	3	2	5	2	1	0	1	1

Progress of Ganga Kalyana Works during 2019-20(upto FEBRUARY-20)

ALL GANGA KALYANA SERVICED DETAILS

Division	TARGET			No. of application received		No. of applications serviced		No. of Applications pending			Progress details				
	2019-20	During FEBRUARY-20	up to FEBRUARY-20	During the month	Cumulative total	During the month	Cumulative total	MESCOM	Corporati on side	Total Pendency	MESCOM			Corporation side	
											Work Under Progress	Work to be taken up	Estimate to be prepared	Ready for Service	Formalities not observed
Mangaluru	4	0	4	0	12	0	15	0	1	1	0	0	0	1	0
kavoor	50	4	47	7	66	4	79	2	12	14	1	1	0	3	9
Puttur	191	20	173	0	79	22	200	2	48	50	0	2	0	43	5
Bantwala	276	24	251	6	153	33	349	12	18	30	7	2	3	12	6
Dakshina Kannada Dist	521	48	475	13	310	59	643	16	79	95	8	5	3	59	20
Udupi	147	13	138	14	150	17	157	16	20	36	4	9	3	6	14
Kundapura	129	12	117	4	101	25	107	21	13	34	6	14	1	1	12
Udupi Dist	276	25	255	18	251	42	264	37	33	70	10	23	4	7	26
Shivamogga	184	16	168	14	85	4	119	9	31	40	3	0	6	0	31
Bhadravathi	125	12	114	8	48	3	103	21	15	36	8	5	8	9	6
Sagar	131	10	117	2	169	26	284	121	22	143	115	0	6	3	19
Shikaripura	191	17	173	3	15	2	239	7	3	10	1	0	6	0	3
Shivamogga Dist	631	55	572	27	317	35	745	158	71	229	127	5	26	12	59
Chikkamagaluru	126	13	111	4	106	7	146	153	7	160	70	56	27	7	0
Koppa	71	7	65	0	25	18	71	71	1	72	37	18	16	1	0
Kadur	175	15	162	5	76	20	250	208	0	208	139	54	15	0	0
Chikkamagaluru Dist	372	35	338	9	207	45	467	432	8	440	246	128	58	8	0
MESCOM	1800	163	1640	67	1085	181	2119	643	191	834	391	161	91	86	105