

Progress of Ganga Kalyana Works during 2019-20(upto OCTOBER -19)

Dr. B.R Ambedkar Development Corporation(SC Corporation)

Division	TARGET			No. of application received		No. of applications serviced		No. of Applications pending			Progress details				
	2019-20	During OCTOBER-19	up to OCTOBER-19	During the month	Cumulative total	During the month	Cumulative total	MESCOM	Corporati on side	Total Pendency	MESCOM			Corporation side	
											Work Under Progress	Work to be taken up	Estimate to be prepared	Ready for Service	Formalities not observed
Mangaluru	2	1	2	0	0	0	0	0	0	0	0	0	0	0	0
kavoor	18	1	13	1	3	0	1	1	1	2	0	1	0	1	0
Puttur	63	5	26	28	31	2	44	28	3	31	0	14	14	3	0
Bantwala	48	6	22	21	22	0	47	19	2	21	0	10	9	2	0
Dakshina Kannada Dist	131	13	63	50	56	2	92	48	6	54	0	25	23	6	0
Udupi	38	5	19	1	31	6	30	0	4	4	0	0	0	2	2
Kundapura	70	5	35	5	36	8	33	16	4	20	10	1	5	0	4
Udupi Dist	108	10	54	6	67	14	63	16	8	24	10	1	5	2	6
Shivamogga	89	8	47	0	21	1	31	18	0	18	15	3	0	0	0
Bhadravathi	75	8	38	0	11	0	41	19	4	23	11	8	0	1	3
Sagar	49	4	28	0	32	1	14	61	8	69	57	4	0	1	7
Shikaripura	44	7	25	0	0	0	102	24	2	26	18	6	0	0	2
Shivamogga Dist	257	27	138	0	64	2	188	122	14	136	101	21	0	2	12
Chikkamagaluru	59	6	29	0	25	1	33	81	0	81	45	25	11	0	0
Koppa	19	2	11	0	8	0	9	26	5	31	5	17	4	5	0
Kadur	76	8	44	0	19	17	57	183	4	187	116	58	9	4	0
Chikkamagaluru Dist	154	16	84	0	52	18	99	290	9	299	166	100	24	9	0
MESCOM	650	66	339	56	239	36	442	476	37	513	277	147	52	19	18

Progress of Ganga Kalyana Works during 2019-20(upto OCTOBER -19)

Karnataka Maharshi Valmiki ST Development Corporation

Division	TARGET			No. of application received		No. of applications serviced		No. of Applications pending			Progress details				
	2019-20	During OCTOBER-19	up to OCTOBER-19	During the month	Cumulative total	During the month	Cumulative total	MESCO			Corporation side				
								MESCO	Corporation side	Total Pendency	Work Under Progress	Work to be taken up	Estimate to be prepared	Ready for Service	Formalities not observed
Mangaluru	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
kavoor	1	0	0	6	8	0	6	4	2	6	0	3	1	2	0
Puttur	49	3	26	13	13	0	33	13	1	14	0	5	8	1	0
Bantwala	63	7	34	6	8	0	45	7	3	10	2	1	4	3	0
Dakshina Kannada Dist	113	10	60	25	29	0	84	24	6	30	2	9	13	6	0
Udupi	46	4	29	1	38	5	36	1	1	2	1	0	0	0	1
Kundapura	24	2	14	1	7	0	8	6	0	6	4	1	1	0	0
Udupi Dist	70	6	43	2	45	5	44	7	1	8	5	1	1	0	1
Shivamogga	37	3	22	0	18	0	10	15	0	15	13	2	0	0	0
Bhadravathi	19	2	11	0	12	0	9	10	1	11	9	1	0	1	0
Sagar	29	2	14	0	19	3	9	21	0	21	17	3	1	0	0
Shikaripura	60	5	32	0	2	0	18	4	0	4	4	0	0	0	0
Shivamogga Dist	145	12	79	0	51	3	46	50	1	51	43	6	1	1	0
Chikkamagaluru	24	2	14	6	27	2	9	47	0	47	15	3	29	0	0
Koppa	20	1	10	0	2	0	9	16	1	17	2	11	3	1	0
Kadur	28	2	14	0	3	4	8	26	0	26	13	10	3	0	0
Chikkamagaluru Dist	72	5	38	6	32	6	26	89	1	90	30	24	35	1	0
MESCO	400	33	220	33	157	14	200	170	9	179	80	40	50	8	1

Progress of Ganga Kalyana Works during 2019-20(upto OCTOBER -19)

D.Devaraj Urs Backward Development Corporation

Division	TARGET			No. of application received		No. of applications serviced		No. of Applications pending			Progress details				
	2019-20	During OCTOBER-19	up to OCTOBER-19	During the month	Cumulative total	During the month	Cumulative total	MESCOM	Corporati on side	Total Pendency	MESCOM			Corporation side	
											Work Under Progress	Work to be taken up	Estimate to be prepared	Ready for Service	Formalities not observed
Mangaluru	0	0	0	0	4	0	6	0	2	2	0	0	0	2	0
kavoor	1	0	0	0	36	1	31	1	20	21	1	0	0	14	6
Puttur	50	3	27	5	24	2	16	0	31	31	0	0	0	25	6
Bantwala	63	7	34	2	48	3	74	11	13	24	7	4	0	13	0
Dakshina Kannada Dist	114	10	61	7	112	6	127	12	66	78	8	4	0	54	12
Udupi	47	4	30	3	22	0	39	9	6	15	4	1	4	6	0
Kundapura	26	2	14	2	25	2	14	16	5	21	10	4	2	0	5
Udupi Dist	73	6	44	5	47	2	53	25	11	36	14	5	6	6	5
Shivamogga	37	3	22	0	7	0	20	17	0	17	12	5	0	0	0
Bhadravathi	20	2	12	0	3	0	16	5	2	7	5	0	0	2	0
Sagar	30	2	15	2	85	15	73	164	13	177	154	5	5	0	13
Shikaripura	61	5	33	0	5	1	51	20	1	21	13	7	0	1	0
Shivamogga Dist	148	12	82	2	100	16	160	206	16	222	184	17	5	3	13
Chikkamagaluru	24	2	13	0	16	8	31	42	2	44	24	11	7	2	0
Koppa	21	2	11	0	7	3	14	33	5	38	7	18	8	5	0
Kadur	50	3	28	0	32	5	25	104	0	104	68	25	11	0	0
Chikkamagaluru Dist	95	7	52	0	55	16	70	179	7	186	99	54	26	7	0
MESCOM	430	35	239	14	314	40	410	422	100	522	305	80	37	70	30

Progress of Ganga Kalyana Works during 2019-20(upto OCTOBER -19)

Karnataka Minority Development Corporation

Division	TARGET			No. of application received		No. of applications serviced		No. of Applications pending			Progress details				
	2019-20	During OCTOBER-19	up to OCTOBER-19	During the month	Cumulative total	During the month	Cumulative total	MESCOM	Corporati on side	Total Pendency	MESCOM			Corporation side	
											Work Under Progress	Work to be taken up	Estimate to be prepared	Ready for Service	Formalities not observed
Mangaluru	2	0	1	0	7	0	7	0	0	0	0	0	0	0	0
kavoor	30	2	16	0	7	1	13	0	2	2	0	0	0	1	1
Puttur	27	3	13	1	5	6	57	1	13	14	0	0	1	11	2
Bantwala	100	12	46	0	33	2	89	7	19	26	7	0	0	19	0
Dakshina Kannada Dist	159	17	76	1	52	9	166	8	34	42	7	0	1	31	3
Udupi	16	2	6	0	6	1	11	1	3	4	1	0	0	3	0
Kundapura	7	1	4	1	2	0	7	3	0	3	2	0	1	0	0
Udupi Dist	23	3	10	1	8	1	18	4	3	7	3	0	1	3	0
Shivamogga	19	2	9	2	3	1	8	2	1	3	1	0	1	0	1
Bhadravathi	9	1	3	1	7	0	9	2	8	10	0	2	0	2	6
Sagar	21	1	10	1	25	1	15	25	15	40	15	8	2	0	15
Shikaripura	24	2	11	0	2	0	11	7	2	9	5	2	0	0	2
Shivamogga Dist	73	6	33	4	37	2	43	36	26	62	21	12	3	2	24
Chikkamagaluru	17	2	9	1	3	2	8	16	2	18	12	2	2	2	0
Koppa	9	1	4	0	2	4	12	7	0	7	2	3	2	0	0
Kadur	19	2	11	0	3	2	25	7	0	7	4	3	0	0	0
Chikkamagaluru Dist	45	5	24	1	8	8	45	30	2	32	18	8	4	2	0
MESCOM	300	31	143	7	105	20	272	78	65	143	49	20	9	38	27

Progress of Ganga Kalyana Works during 2019-20(upto OCTOBER -19)

Karnataka Vishwakarma Community Development Corporation

Division	TARGET			No. of application received		No. of applications serviced		No. of Applications pending			Progress details				
	2019-20	During OCTOBER-19	up to OCTOBER-19	During the month	Cumulative total	During the month	Cumulative total	MESCO			Corporation side				
								MESCO	Corporation side	Total Pendency	Work Under Progress	Work to be taken up	Estimate to be prepared	Ready for Service	Formalities not observed
Mangaluru	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
kavoor	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Puttur	2	0	0	0	0	0	4	0	0	0	0	0	0	0	0
Bantwala	2	0	0	0	3	1	3	1	0	1	1	0	0	0	0
Dakshina Kannada Dist	4	0	0	0	3	1	7	1	0	1	1	0	0	0	0
Udupi	0	0	0	0	2	0	2	0	0	0	0	0	0	0	0
Kundapura	2	0	0	0	1	0	0	0	1	1	0	0	0	0	1
Udupi Dist	2	0	0	0	3	0	2	0	1	1	0	0	0	0	1
Shivamogga	2	0	0	0	0	0	1	0	0	0	0	0	0	0	0
Bhadravathi	2	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Sagar	2	0	0	0	3	0	0	4	1	5	4	0	0	1	0
Shikaripura	2	0	0	0	0	0	1	0	0	0	0	0	0	0	0
Shivamogga Dist	8	0	0	0	3	0	2	4	1	5	4	0	0	1	0
Chikkamagaluru	2	0	0	0	0	0	0	0	1	1	0	0	0	1	0
Koppa	2	0	0	0	2	0	0	2	0	2	0	2	0	0	0
Kadur	2	0	0	0	1	0	0	3	0	3	3	0	0	0	0
Chikkamagaluru Dist	6	0	0	0	3	0	0	5	1	6	3	2	0	1	0
MESCO	20	0	0	0	12	1	11	10	3	13	8	2	0	2	1

Progress of Ganga Kalyana Works during 2019-20(upto OCTOBER -19)

ALL GANGA KALYANA SERVICED DETAILS

Division	TARGET			No. of application received		No. of applications serviced		No. of Applications pending			Progress details				
	2019-20	During OCTOBER-19	up to OCTOBER-19	During the month	Cumulative total	During the month	Cumulative total	MESCOM	Corporation side	Total Pendency	MESCOM			Corporation side	
											Work Under Progress	Work to be taken up	Estimate to be prepared	Ready for Service	Formalities not observed
Mangaluru	4	1	3	0	11	0	13	0	2	2	0	0	0	2	0
kavoor	50	3	29	7	54	2	51	6	25	31	1	4	1	18	7
Puttur	191	14	92	47	73	10	154	42	48	90	0	19	23	40	8
Bantwala	276	32	136	29	114	6	258	45	37	82	17	15	13	37	0
Dakshina Kannada Dist	521	50	260	83	252	18	476	93	112	205	18	38	37	97	15
Udupi	147	15	84	5	99	12	118	11	14	25	6	1	4	11	3
Kundapura	129	10	67	9	71	10	62	41	10	51	26	6	9	0	10
Udupi Dist	276	25	151	14	170	22	180	52	24	76	32	7	13	11	13
Shivamogga	184	16	100	2	49	2	70	52	1	53	41	10	1	0	1
Bhadravathi	125	13	64	1	33	0	75	36	15	51	25	11	0	6	9
Sagar	131	9	67	3	164	20	111	275	37	312	247	20	8	2	35
Shikaripura	191	19	101	0	9	1	183	55	5	60	40	15	0	1	4
Shivamogga Dist	631	57	332	6	255	23	439	418	58	476	353	56	9	9	49
Chikkamagaluru	126	12	65	7	71	13	81	186	5	191	96	41	49	5	0
Koppa	71	6	36	0	21	7	44	84	11	95	16	51	17	11	0
Kadur	175	15	97	0	58	28	115	323	4	327	204	96	23	4	0
Chikkamagaluru Dist	372	33	198	7	150	48	240	593	20	613	316	188	89	20	0
MESCOM	1800	165	941	110	827	111	1335	1156	214	1370	719	289	148	137	77